Improvements to Roads, Drains & other Developmented Works.

Package - 08

Name of work:- Restoration & Improvements of Roads at MS Palya, Ashwathy Bakery Road, Siddhamanagara & Surrounding areas in Ward no-3 of Yelahanka New Town Sub division (Package NO-8)

· Site Register :-

Consultants => NANDI CONSULTANTS:-

12/02/22:-

Removing BS Slab of Drain & Slacking @ 9th main Road LHS Bettahalli layout, 9th Sub Cross LHS @ Bettahalli layout.

13/02/22:-

Removing BS Slab of Drain @ Bettahalli layout, 8th Cross, 8th Sub Cross Sub Cross LHS, 7th Sub Cross, 6th 'C' Cross, 6th E Sub Cross (3) 6th E Cross, 6th E Sub Cross (1) 6th E Sub Cross (2), Asthenoy Bakery Road 5th Cross.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ

18/02/22 :-

Removing BS Slab of Drain @ Kauri layout, 2nd main, Nanjundeshwara layout opposite MR Enterprises Balaji layout & Masjid Surrounding areas.

19/02/22

Removing BS Slab of Drain @ Meenamma temple beside Road 3rd Main Road, Nulbeerak Store Beside Road, & Drain Parallel Bus

21/02/22

Removing BS Slab of Drain @ Meenamma temple Road & other Sub lane Roads

AE

26/02/22 Supply & Laying Pre-Cast Reinforced Concrete Slab 10cm thick for Drain at Betahalli layout 9th Main Road LHS, 9th Cross LHS & 8th Cross.

26/02/22 Concrete Slab for Drain @ Ashwarya Bakery Road 5th Cross, 20th Cross (Maruamma Temple at dead End), Kauri layout 2nd Main Nanjundeshwara layout opposite MR Enterprises, Balaji layout

27/2/22 Slab for Drain @ Nanjudeshwara layout opposite MR Enterprises Balaji layout & Adithya Nagar, AMS Extension, Masjid Surrounding Areas RHS

ಮುಖ್ಯ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಪೌರಕಾರ್ಮಿಕರ ವಿಭಾಗ

AE

28/2/22 Earthwork Excavation by Manual Means for CC Drain at Ward no-3, Bettahalli layout - 9th main Road LHS, 9th Sub Cross LHS, 8th Cross 8th Sub Cross LHS, 7th Sub Cross, 6th 'C' Cross, 6th E Cross, 6th E Sub Cross (3), 6th E Cross, 6th E Sub Cross (1), 6th E Sub Cross (2) & Ashwathappa Bakery Road 5th Cross 20th Cross (Basavamma Temple at dead End).

29/2/22. Earth work Excavation for CC Drain at Kaveri layout 2nd Main

30/2/22. Earthwork Excavation for CC Drain 1st Main, 1st Cross, 2nd Main, 2nd Cross & 3rd Main at Nanjundeshwara Opside MR Enterprises Balaji layout

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಾರ್ಯಾಲಯ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

AE.

2/3/22 Earthwork Excavation for CC Drain at Aditya Nagar - 9th main 5th B Cross 9th main 6th 'B' Cross, 7th, 8th & 9th 'B' Cross.

3/3/22 Earthwork Excavation for New Culvert @ Bettahalli layout - 8th Cross @ Ch 48.2, 7th Cross @ 37.7 km, 7th Sub Cross @ 62.5 km & 6th Cross @ 40.6 & Masjid Road @ 30.9 km,

4/3/22 Earthwork Excavation for CC Drain @ Aditya Nagar, Balaji layout & Masjid Surrounding Areas

5/3/22. Earthwork Excavation for Culvert @ Kaveri layout @ ch 61.8km

AE

|22: PCC laying work for CC Drain Bed @ Bettahalli layout, 9th Main Road LHS, 9th Sub Cross LHS, 6th 'C' & 'E' Cross.

3|22. PCC Bed laying for CC Drain @ Bettahalli layout. 7th Sub Cross & 6th E Cross.

3|22 PCC laying work for CC Drain @ Bettahalli layout, 9th Sub Cross & 7th Sub Cross.

7|3|22 PCC laying work for Bottom PCC for CC Drain @ 6th E Sub Cross. & 7th Sub Cross @ Bettahalli layout.

AE

22|3|22 => laying Bar Bending for CC Drain @ Bettahalli layout 9th Main Road LHS

23|3|22 => fixing & laying Bar Bending schedule for CC Drain @ Bettahalli layout. 9th Sub Cross LHS

24|3|22 => fixing & laying Bar Bending for CC Drain @ 8th Cross Road @ Bettahalli layout.

25|3|22 => fixing & laying Bar Bending for CC Drain @ 8th Sub Cross & 7th Sub Cross @ Bettahalli layout.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ / ಸಿಂಗಸಂದ್ರ
ಬಿ.ಬಿ.ಎಂ.ಪಿ.

AE

27/3/22:- laying Raft Concrete for CC Drain @ Bettahalli layout 9th main LHS, 9th Sub Cross LHS.

28/3/22 laying Raft Concrete for CC Drain @ Bettahalli layout 7th Cross & 6th 'C' Cross. 6th E Sub Cross (3) 6th E Sub Cross (2)

29/3/22 laying Raft Concrete for CC Drain @ Bettahalli layout 7th Cross. 6th E Cross & also Surrounding areas at Bettahalli layout.

ಕಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

AE

23/4/22:- laying PCC Mix for Kerb bed @ Ward no-3 @ Bettahalli layout - 9th Main Road LHS, 9th Sub Cross LHS, 8th Cross, 8th Sub Cross LHS, 7th Sub Cross 6th C Cross, 6th E Cross; 6th E Sub Cross,

24/4/22 laying PCC. Mix @ Bettahalli layout Surrounding Areas that is 9th Main, 9th Sub Cross, 8th Cross, 8th Sub Cross LHS, 7th Sub Cross, 6th 'C' Cross, 6th E Cross 6th 'E' Sub Cross near Bettahalli Surrounding Areas.

ಕಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

AE

30/4/2022:- Scarifying Bituminous Course 50mm to 75mm thick @ Existing damaged Surface @ Bettahalli layout, 4th Cross Sub Cross, 6th 'C' Cross, Ashwaraya Bakery Road 5th Cross, Ashwaraya Bakery & 6th Cross

1/5/22:- Securifying Work in Progress for Existing BT Surface at AMS Extension i/e Al Haj Sayed Yakhub Sab layout! Surrounding Area.

Ramesh AE

7/5/22:- Dismantling of Existing Structures Work in Progress @ Ward no-3 Aditya nagar 2nd 'B' Cross, 3rd Cross, 4th Cross, 5th, 6th, 7th & 8th Cross

12/5/22 Dismantling of Existing Structures Work in Progress @ Ward no-3 Bettahalli layout, Masjid Right Side Road, AMS Extension @ 8th 'A' Main Road.

Ramesh AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

18/05/2022 Completion of Original ground with 6 Posts. Work in Progress @ Ward no-03, @ Battarelli layout 7th Sub Cross, 6th 'C' Cross, Ashwarya Bakery Road 5th Cross, Ashwarya Bakery Road 6th Cross.

19/05/2022 Completion of original ground work in Progress @ Aditya nagar 9th main Road 10th Cross, Ams Extension @ AI Hari Syed Yakhub Feeb layout.

20/05/22. Construction of Dry lean Concrete @ Ward no-3. Aditya nagar 2nd 'B' Cross & 3rd Cross.

Bimma/AE

21/05/22 Dry lean Concrete laying Work in Progress @ Ward no-03 @ Aditya nagar, 5th Cross, 6th Cross, 7th Cross & 8th Cross and Surrounding Areas.

22/05/22 Laying of Dry lean Concrete Work in Progress @ Ward no-3. Nanjundeshwara layout 1st main, 1st Cross, 2nd Main, 2nd cross main, 3rd Main @ Battarelli layout. 6th C Sub Cross (3), Masjid Right Side Road, Road Adjacent to RHS of Masjid @ Meenamma Temple Road.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-64

AE

PQC - M30

25/05/22. laying of ~~Reinforced~~ Cement Concrete for CC Road Trench @ Ward no-03, Adityaa Nagar 2nd 'B' Cross, 3rd Cross, 4th Cross, 5th Cross, 6th Cross, 7th Cross & 8th Cross

27/05/22 laying of ~~RCC-Grade~~ PQC M30 Cement Concrete for CC Road Trench @ Ward no-03, Nanjundeshwara layout, 1st main, 1st Cross, 2nd Main, 2nd Cross, 3rd main

29/05/22 laying of PQC M30 Cement Concrete @ Bettahalli layout, 6th E Sub Cross, Masjid Right Side Road & adjacent Road @ AMS Building

AE

4/06/22. laying Granular Sub base for BC Trench @ Ward no-03 @ Bettahalli layout 7th Sub Cross 6th 'C' Cross, Ashwaraya Bakery Road 5th Cross, Ashwaraya Bakery Road 6th Cross.

5/06/22 laying of granular Sub base for BC Trench @ Ward no-03 @ Aditya nagar. 9th main Road 10th Cross.

7/06/22 laying of granular Sub-base for BC Trench @ HMS Extension Al Haj Syed Yakhub Sub layout

ಸಹಾಯಕ ಎಂಜಿನಿಯರ್ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ. ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

AE

10/06/22 laying of Wet Mix Macadam @ Ward no-3 BC Road Roads. @ Bettahalli layout 7th Sub Cross, 6th C Cross, Ashwaraya Bakery Road 5th Cross. @ Adityaa nagar.

14/06/22 laying of Wet Mix Macadam @ Ward no-3 in BC Road @ Adityaa nagar, 9th Main Road 10th Cross.

15/06/22 laying of WMM @ ward-3 @ AMS Extension Al Haj Syed Yakhub Sub layout.

Ramesh AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

nano
Date / /

12/06/22 Scarifying Work in progress @ Ward no-3 BC Road Roads at Munivenkatappa layout (Doddabettahalli), Yakhub Sab layout, Rajiv gandhinagar, Jyothinagar, Ambedkar Park & Top Road College Road.

13/06/22 Scarifying work in progress @ BC Road Roads, Munivenkatappa layout Doddabettahalli.

14/6/22:- Completion of original ground Work in progress @ Muni Venkatappa layout @ BC Road Roads, Yakhub Sab layout, Rajiv gandhinagar.

Ramesh AE

18/06/22	QSB laying Work in Progress at BC Road at Munivenkatappa layout, Yakub Seb layout, Rajiv gandhi nagar,
25/06/22	WMM laying Work in Progress at Munivenkatappa layout (Doddabettahalli), Yakub Seb layout, Rajiv gandhi nagar
7/7/22	Laying PCC for Kerb bed at Munivenkatappa layout Doddabettahalli
8/7/22.	Spreading Primer Coat work in progress @ Bettahalli layout, munivenkatappa layout, Yakub Seb layout
9/7/22	Primer Coat work in Progress at Ambedkar Park, Top Road College Road, Aditya nagar
15/7/22	Construction of RCC work in Progress for CC Road Road at munigappa layout Doddabetta halli -
18/7/22.	Spreading & laying DBM work in Progress at Bettahalli village, munivenkatappa layout Doddabettahalli, Yakub Seb layout, Rajiv gandhi nagar, Jyothi nagar & Ambedkar Park, Top Road College, Aditya nagar.

AE

AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-106

19/7/22 laying kerb cent work in progress at BK road Bettahalli layout, Muni Venkatappa layout (Doddbettahalli), Yakub Seth layout, Rajiv gandhi nagar Ambedkar Park, Top road college road.

20/7/22 laying BC work in progress at Bettahalli layout, Ashwath Bukry road 5th cross,

21/7/22 laying BC work in progress @ Munivenkatappa layout Doddabettahalli, Yakub Seth layout, Rajiv gandhi nagar.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜೆ.ಜೆ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು

AE

22/07/22 laying BC work in progress at Jyothi nagar layout 2nd cross & BHEL layout, High tension road Behind Masjid, Ashwath nagar layout., Kattur lake road. Ambedkar road.

23/07/22 laying Bituminous Concrete Work in progress at Ambedkar Park, Top road college road., Adityanagar.

29/07/22 Getting two coats with Synthetic Enamel Paint in approved shades on new plastered surface at Adityanagar.

AE

28/07/22	Painting two coats after filling the Defect with Synthetic Enamel Paint at Kaveri Layout, Nanjundeshwara Layout Opposite MR - Enterprises - Balaji Layout
29/07/22	Painting two coats with Synthetic Enamel Paint at Muni Venkatappa Layout,
29/07/22.	Road Marking work in progress at Edge line, Battahalli Layout Muni Venkatappa Layout (Dabbabettahalli) Jakub Lab Layout, Peyer Gadri Nagar & Jyothi nagar

ಪಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
BBMP